

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	2000												2001												2002											
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J					
Design / Engineering																																										
All Areas																																										
General Requirements																																										
D-1000	GMAX Package	45	0	03JAN00A	03MAR00A		GMAX Package																																			
D-1010	GMAX Cost Estimate	12	0	25FEB00A	13MAR00A		GMAX Cost Estimate																																			
D-1020	Steel Bid Package	15	0	16MAR00A	05APR00A		Steel Bid Package																																			
D-1030	Core / Shell Bid Package	45	0	16MAR00A	17MAY00A		Core / Shell Bid Package																																			
D-1040	General Trades / MEP Package	69	0	10JUL00A	28SEP00A		General Trades / MEP Package																																			
Owner Items																																										
All Areas																																										
General Requirements																																										
O-1000	UA GMAX Review	2	0	14MAR00A	15MAR00A		UA GMAX Review																																			
O-1010	Board Review and Approval	46	0	16MAR00A	18MAY00A		Board Review and Approval																																			
O-1020	Authorization to Proceed	36	0	19MAY00A	07JUL00A		Authorization to Proceed																																			
Permits																																										
All Areas																																										
General Requirements																																										
P-1000	DOA Preliminary Submission - 30% Review	11	0	04APR00A	18APR00A		DOA Preliminary Submission - 30% Review																																			
P-1010	DOA Foundation Permit	6	0	09MAY00A	16MAY00A		DOA Foundation Permit																																			
P-1030	Foundation Permit Apply / Review	52	0	18MAY00A	11AUG00A		Foundation Permit Apply / Review																																			
P-1020	DOA Final Submission - 100% Review	29	0	05JUN00A	13JUL00A		DOA Final Submission - 100% Review																																			
P-1040	Building Permit Apply / Review	60	0	13JUL00A	16NOV00A		Building Permit Apply / Review																																			
Bid / Award																																										
All Areas																																										
General Requirements																																										
B-1000	Bid / Award Underground Tanks	10	0	24MAR00A	06APR00A		Bid / Award Underground Tanks																																			
B-1010	Bid / Award Structural Steel	10	0	04APR00A	17APR00A		Bid / Award Structural Steel																																			
B-1020	Bid / Award Core Shell Package	39	0	16MAY00A	28JUN00A		Bid / Award Core Shell Package																																			
B-1030	Bid / Award General Trades / MEP Package	42	0	10JUL00A	02OCT00A		Bid / Award General Trades / MEP Package																																			

Project Start 03JAN00
 Project Finish 18MAR02
 Data Date 22NOV00
 Plot Date 13DEC00

Legend:
 — Early Bar
 — Float Bar
 — Progress Bar
 — Critical Activity

UAR2

United Airlines
 Cargo Facility Addition / Renovation
 McClier

Sheet 1 of 10